NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE

NAPA RIVER/NAPA CREEK FLOOD PROTECTION PROJECT NAPA, CALIFORNIA NLD SYSTEM ID NO. 5305000080; SEGMENT ID NO. 5304000080

PERIODIC INSPECTION REPORT NO. 1 SEPTEMBER 2020





QUALITY CONTROL CERTIFICATION

COMPLETION OF OUALITY CONTROL ACTIVITIES

The Walla Walla District has completed the Periodic Inspection Report No. 1 for the Napa River Left Bank above Tulocay Creek Levee also known as Old Nord Vineyard Levee in Napa, California for San Francisco District. Notice is hereby given that the DQC Review has been conducted in accordance with District policy. During this review, compliance with established policy principles and procedures, utilizing justified and valid assumptions, was verified.

John Conway, PG. Levee Safety Program Manager San Francisco District

Susan Kelly, P.E. Levee Safety Officer Engineering & Technical Services San Francisco District

Table of Contents

ACRONYMS AND ABBREVIATIONS	V
PART 1 - EXECUTIVE SUMMARY	1
1.1 SCOPE AND PURPOSE OF PERIODIC INSPECTION	
1.2 SYSTEM SUMMARY	
1.3 SUMMARY OF MAJOR DEFICIENCIES	
1.4 OVERALL RATING	
PART 2 - INSPECTION TEAM AND DATE OF INSPECTION	
2.1 INSPECTION TEAM	
2.2 DATE OF INSPECTION	
2.3 WEATHER DURING INSPECTION	
2.4 RIVER GAUGE OR ELEVATION READINGS DURING INSPECTION	
PART 3 - SYSTEM BACKGROUND INFORMATION	
3.1 PROJECT DESCRIPTION	
3.1.1 Project Type	
3.1.2 Authority	
3.1.3 Cost	
3.1.4 Completion Date	4
3.1.5 Public Sponsor	4
3.1.6 Location	5
3.1.7 Potential Consequences	5
3.1.8 Investigations Prior to Construction	5
3.1.9 History of Remedial Measures	
3.2 DESCRIPTION OF PERTINENT FEATURES	7
3.2.1 Napa River Left Bank Above Tulocay Creek Levee	7
3.2.2 Embankment	
3.2.3 Typical Levee Section	
3.3 TOPOGRAPHY, GEOLOGY, SEISMICITY, AND GROUNDWATER	
3.3.1 Regional Geologic Setting, Site Specific Geology, and Topography	8
3.3.2 Seismicity	8
3.3.3 Groundwater Conditions	8
3.3.4 Subsurface Investigation and Foundation Conditions	8
3.4 HYDROLOGIC/HYDRAULIC	
3.4.1 Past Project Performance	9
3.4.2 Flood Insurance Study	
3.5 REFERENCES	
PART 4 - DESIGN CRITERIA REVIEW	
4.1 GEOTECHNICAL	
4.1.1 Soil Investigations	
4.1.2 Slope Stability	
4.1.3 Seepage	
4.1.4 Settlement.	
4.1.5 Seismic Evaluation and Liquefaction	
4.2 HYDROLOGIC/HYDRAULIC	

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE PERIODIC INSPECTION REPORT NO 1

4.2.1	Design Capacity	12
4.2.2	Hydraulic Analysis	13
4.2.3	Adequacy of Erosion Protection	14
4.3 MAINTI	ENANCE ACCESS ROADS.	14
4.4 SURVE	Y DATUM	14
PART 5 - INSPE	CTION FINDINGS AND EVALUATIONS	15
5.1 INSPEC	ΓΙΟΝ SUMMARY	15
5.2 GENERA	AL ITEMS FOR ALL FLOOD DAMAGE REDUCTION	
SEGM	ENTS/SYSTEMS	15
5.2.1	Operation and Maintenance Manuals	
5.2.2	Emergency Supplies and Equipment	
5.2.3	Flood Preparedness and Training	
	EMBANKMENTS	
5.3.1	Non-Compliant Vegetation Growth	
5.3.2	Encroachments	
5.3.3	Slope Stability	
5.3.4	Erosion/Bank Caving	
5.3.5	Settlement	
5.3.6	Depressions and Rutting	
5.3.7	Cracking	
5.3.8	Animal Control	
5.3.9	Seepage	
	LUSIONS AND RECOMMENDATIONS	
	MENDATIONS	
6.1.1	General Items for All Flood Damage Reduction Segments/Systems	
6.1.2	Levee Embankment.	
6.2 RATING	T	
	E PERIODIC INSPECTION	
0.0		
	Tables	
Table 3-1: NCFCV	WCD Points of Contact	5
Table 5-1: List of	Key Inspection Staff	15
Table 5-2: PI Rate	d Summary	16
Table 6-1: Earther	Embankments Deficiencies and Recommended Actions	20
	-	
	<u>Figures</u>	
Eigen 1 1. I a acti	Man of the News Divers Left Doub above Tale cost Cook Leves	2
_	on Map of the Napa River Left Bank above Tulocay Creek Levee Levee Safety System Map	
_	l Levee Cross Section	
	9 Memorandum for Record (USACE, 2010)	
	tion Point NLT1_2020_a_0001: Downstream end of levee segment	
	tion Point NLT1_2020_a_0002: Drop in crown elevation	
rigure 5-3: Inspec	tion Point NLT1_2020_a_0002: Drop in crown elevation	18

Appendices

Appendix A	Pertinent Plates and Drawings
Appendix B	Flood Damage Reduction Segment/System Inspection Report
Appendix C	2014 Geotechnical Design Documentation Report
Appendix D	2010 Napa River H&H Memorandum for Record
Appendix E	DQC and Independent Technical Review

ACRONYMS AND ABBREVIATIONS

A Acceptable

ASTM American Society for Testing and Materials

cfs cubic feet per second

CGS California Geological Survey

DDR Design Documentation Report

EM Engineering Manual

ER Engineering Regulation

ETL Engineering Technical Letter

FEMA Federal Emergency Management Agency

FIRM Flood Insurance Rate Map

FOUO For Official Use Only

ft foot or feet

H:V Horizontal:Vertical

in. inch or inches

ITR Independent Technical Review

lb Pounds

LIS Levee Inspection System

LSO Levee Safety Officer

M Minimally Acceptable

n Coefficient of Roughness

NA Not Applicable

NAVD88 North American Vertical Datum of 1988

NCFCWCD Napa County Flood Control and Water Conservation District

NGS National Geodetic Survey

NGVD29 National Geodetic Vertical Datum of 1929

NSD Napa Sanitation District

NLD National Levee Database

NWW Walla Walla District

O&M Operations & Maintenance

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE PERIODIC INSPECTION REPORT NO 1

Project Napa River/Napa Creek Flood Protection Project

PGA Peak Ground Acceleration

PI Periodic Inspection

PL Public Law

psf pounds per square foot psi pounds per square inch

ROW Right-Of-Way

SGDM Supplemental General Design Memorandum

SPN San Francisco District

U Unacceptable

USACE United States Army Corps of Engineers

USGS United States Geological Survey

PART 1 - EXECUTIVE SUMMARY

This Executive Summary provides the scope and purpose of the periodic inspection (PI), an overview of the Napa River Left Bank above Tulocay Creek Levee previously known as Old Nord Vineyard Levee, a summary of the major findings of the PI, and the overall levee system rating.

1.1 Scope and Purpose of Periodic Inspection

The purpose of the Napa River Left Bank above Tulocay Creek Levee PI is to identify deficiencies that pose hazards to human life or property, and to determine design adequacy relative to present day criteria. The inspection is intended to identify the issues in order to facilitate future studies and associated repairs, as appropriate. This assessment of the general condition of the Napa River Left Bank above Tulocay Creek Levee is based on available data and visual inspections. Detailed investigation and analysis involving hydrologic design, topographic mapping, subsurface investigations, testing, and detailed computational evaluations are beyond the scope of this PI.

1.2 System Summary

The Napa River/Napa Creek Flood Protection Project is a federally authorized, multiphase urban project that was designed to provide 100-year level of flood protection and also referred to as the 1% annual chance of exceedance (ACE) flood event to the city of Napa, California. Herein, this overall flood protection project will simply be referred to as the "Project". The Project spans almost 7 miles of the Napa River from Trancas Street to the Highway 29 crossing. A levee system of the Project is the Napa River Left Bank above Tulocay Creek Levee previously known as Old Nord Vineyard Levee, which is located on the left bank of the Napa River immediately upstream of Tulocay Creek. The levee was completed in 2005, running north to south spanning a total of 0.15 miles. The Levee Inspection System (LIS) database refers to the Napa River Left Bank above Tulocay Creek Levee as NAP7. Herein, the levee will be referred to as the Left Bank above Tulocay Creek Levee or as the "Levee". A general location map is shown in Figure 1-1.

The local sponsor is the Napa County Flood Control and Water Conservation District (NCFCWCD). The U.S. Army Corps of Engineers (USACE) Sacramento District recently transferred the Left Bank above Tulocay Creek Levee to NCFCWCD for long-term operation and maintenance. A final inspection or PI is required for the transfer of all levee/floodwall segments.

The Project was authorized by the Flood Control Act of 1965 (Public Law 89-298). Recreation features were included as an allied purpose in the authorizing document, House Document 222, 89th Congress, 1st Session, and are also an authorized purpose for the Project. The recreational elements within the levee include a recreation and maintenance trail along the top of the levee.

1.3 Summary of Major Deficiencies

There were no major deficiencies observed by the inspection team or issues rated as "unacceptable" for this PI.

1.4 Overall Rating

The overall rating of the Napa River Left Bank above Tulocay Creek Levee is "acceptable" based on USACE Levee Safety Program rating criteria and the results of this periodic inspection. The levee appears to have the ability to continue safe operation as a flood reduction system and function

as authorized. See Appendix B, Flood Damage Reduction Segment/System Inspection Report, and Part 5 of this report for more information.



Figure 1-1: Location Map of the Napa River Left Bank above Tulocay Creek Levee

PART 2 - INSPECTION TEAM AND DATE OF INSPECTION

The following section contains a summary of general information pertaining to the inspection team and conditions during the PI of the Napa River, Left Bank above Tulocay Creek Levee. The information presented below was obtained through readily available data sources and is accurate and complete to the best of our knowledge at the time of preparation of this report.

2.1 Inspection Team

The inspection team consisted of one representative from NCFCWCD and three representatives from USACE. Mr. Jeremy Sarrow represented NCFCWCD and is their designated lead point of contact for the Project. Mr. John Conway represented USACE San Francisco District and is the Levee Safety Program Manager. Mr. Michael Franssen, USACE Walla Walla District served as the inspection team lead, and has a background in Civil Engineering. Mr. Nathan DeLannoy, USACE Walla Walla District, served as the inspection recorder and has a background as a Civil Engineering Technician.

2.2 Date of Inspection

The PI was conducted on 22 July 2020.

2.3 Weather During Inspection

The weather on the day of the PI was partly cloudy, with light winds and temperatures in the mid to high 70s (degrees Fahrenheit).

2.4 River Gauge or Elevation Readings During Inspection

The closest stream gage to the Napa River Left Bank above Tulocay Creek Levee, as discussed in further detail in Section 3.3.1, recorded a gage height of approximately 1.97 feet (ft) during the PI, which results in no apparent discharge on the Napa River.

PART 3 - SYSTEM BACKGROUND INFORMATION

The following section contains detailed information pertaining to the Left Bank above Tulocay Creek Levee relating to design and expected project performance. Additional information, including as-built drawings, is in the appendices of this inspection report.

3.1 Project Description

The Project is designed to provide protection for the 100-year flood event, which has a 1% chance of occurrence in any given year. The 100-year flood is also referred to as the 1% ACE flood event. The Left Bank above Tulocay Creek Levee consists of one levee segment. Before the national levee database this levee was known as Old Nord Vineyard Levee.

The Levee begins at an inlet of the Napa River just east of Jacks Bend. According to *Napa River Contract 2 East Geotechnical Design Document Report* (February 2014), the inlet of the Napa River is also known as New Tulocay Creek. It continues upsteam for 0.15 mile or 792 feet. The profile of the Levee across the length ranges from elevation 15.7 feet to 16.0 feet NGVD29 and averages between 4 and 6 feet above existing ground.

3.1.1 **Project Type**

The Project is a federally authorized urban flood protection project. The Project will be locally operated and maintained after transfer to the local sponsor.

3.1.2 Authority

Construction of the local flood protection measures along the Napa River from Edgerly Island to Trancas Street was authorized by the Flood Control Act of 1965 (Public Law 89-298). Recreation features were included as an allied purpose in the authorizing document, House Document 222, 89th Congress, 1st Session, and are also an authorized purpose for the Project. Napa Creek was added to the Project authorization by the Flood Control Act of 1976 (Public Law 94-587).

3.1.3 **Cost**

The Operations, Maintenance, Repair, Replacement and Rehabilitation Manual for the Napa River / Napa Creek Flood Protection Project (USACE 2018) indicates that the overall cost of the Left Bank above Tulocay Creek Levee /Old Nord Vineyard Levee Contract, which was included in contract 2E: 6th to 3rd was \$2,556,986. Herein, the manual will simply be referred to as the "OMRR&R Manual".

3.1.4 Completion Date

The Levee was started in July 2004 and completed in September 2005.

3.1.5 **Public Sponsor**

NCFCWCD is the public sponsor and will operate and maintain the Levee. The point-of-contacts for NCFCWCD are referenced in Table 3-1.

Table 3-1: NCFCWCD Points of Contact

Name	Address	Phone	Email
Jeremy Sarrow (Primary Point of Contact)	804 First Street Napa, California 94559-2623	(707) 259-8204	Jeremy.Sarrow@CountyofNapa.org
Andrew Butler	804 First Street Napa, California 94559-2623	(707) 259-8671	Andrew.Butler@CountyofNapa.org
Richard Thomasser	804 First Street Napa, California 94559-2623	(707) 259-0407	Richard. Thomasser@County of Napa.org

3.1.6 Location

The Project is located in Napa County, California, with the majority of the work occurring within the city of Napa. The limits of the Project start at the State Highway 29 Bridge over the Napa River and extends approximately 6.9 miles upriver (north) to Trancas Street. The Project also includes approximately two-thirds of a mile of Napa Creek starting at its confluence with the Napa River and extending upstream to Jefferson Street. This PI report only covers the Napa River Left Bank above Tulocay Creek Levee which starts at Tulocay Creek confluence and continues upstream on the Napa River for 0.15 mile. This is shown in Figure 3-1 below, as NAP7.

3.1.7 Potential Consequences

The Supplemental General Design Memorandum (USACE 1998) identified average annual flood damages of \$247,704,000 for the "largest floodplain" (1430 to 500-year) and \$163,834,000 for the "medium floodplain (65 to 50-year), in October 1997 dollars, for the Project. Herein, the Supplemental General Design Memorandum will simply be referred to as the "SGDM". Average annual flood damages specific to the Napa River Left Bank above Tulocay Creek Levee is not given in the SGDM.

3.1.8 Investigations Prior to Construction

A summary of geotechnical investigations is included in the SGDM and the Napa River Contract 2 East Geotechnical Design Document Report (February 2014). Herein, the Contract 2 East Geotechnical Design Document Report will be referred to as the "2 East GDR".

3.1.9 History of Remedial Measures

According to the *Flood Project OM Maintenance Report Semi-Annual 2019*. Contract Area 2 East inspections were performed on the Levee and the short section of levee north of New Tulocay Creek and south of the Third Street Bridge as well as the paved "river trail" maintenance road/recreation trail extending from the "Old Tulocay" Creek pedestrian bridge north to the Third Street Bridge (691+00-770+00). No other repairs have been noted.




Figure 3-1: Napa Levee Safety System Map

3.2 Description of Pertinent Features

3.2.1 Napa River Left Bank Above Tulocay Creek Levee

Napa River Left Bank above Tulocay Creek Levee previously known as Old Nord Vineyard Levee starts at Tulocay Creek confluence and continues upstream on the Napa River for 0.15 mile long. The levee height is 4 to 6 feet tall. The profile of the Levee across the length ranges from elevation 15.7 feet to 16.0 feet NGVD29.

3.2.2 Embankment

The Levee crest is 15 feet wide and consists of 6 inches of aggregate base course and asphalt pavement. Embankment slopes were constructed to 3H:1V and are covered with grass. The levee was constructed with a 12-foot-wide inspection trench with 1H:1V side slopes centered on the levee centerline. A typical levee cross section from the as-built drawings (USACE 2004 Sheet C-316) is shown in Figure 3-3.

3.2.3 Typical Levee Section

Specifications required the levee fill to consist of lean clay, silt, sandy clay, sandy silt, sandy gravel or clayey gravel materials free from particles greater than 2 inches in size. The materials were to contain no less than 15 percent of the particles finer than the No. 200 sieve. The liquid limed was required to be a maximum of 45, and the plasticity index between 7 and 25. Fill material was to be placed in layers not more than 8 inches in uncompacted thickness and compacted to a minimum of 95 percent of the maximum dry density. A typical levee cross section from the as-built drawings (USACE 2004 Sheet C-3-19) is shown in Figure 3-2.




Figure 3-2: Typical Levee Cross Section

3.3 Topography, Geology, Seismicity, and Groundwater

The topographic, geologic, and foundation conditions for the Left Bank above Tulocay Creek Levee are characterized in the *SGDM*, the *2 East GDDR* and the as-built drawings (USACE

2004). They are summarized below. Seismic analysis was not discussed in the 2E GDDR, however it is discussed in the Napa Dry Bypass DDR (USACE 2011) and some of the information from that report is included in the following.

3.3.1 Regional Geologic Setting, Site Specific Geology, and Topography

The Project is located in the Coast Ranges Physiographic Province, which is composed of the Southern Coast Ranges and Northern Coast Ranges, extend to the Great Valley Province to the east, the Pacific Ocean to the west, the Klamath Mountains Province to the north, and Transverse Ranges in the south. The Northern Coast Ranges Physiographic Province typically trend parallel to the California coastline with north-to-south trending mountain ranges and valleys, including the Napa Valley. The Northern Coast Ranges are dominated by extensive hills with landside characteristics from the Franciscan Complex. In several areas, Franciscan rocks are overlain by volcanic cones and flows of the Quian Sabe, Sonoma, and Clear Lake volcanic fields (California Geological Survey [CGS] 2002).

The Napa Valley is a northwest-trending with the Napa River flowing south through the Napa Valley and into San Francisco Bay. The valley is bounded to the west by sedimentary rocks of the Late Jurassic/Early Cretaceous Franciscan Formation and Late Jurassic to Cretaceous Great Valley Formation. To the north and east, the valley by overlying Pliocene and early Miocene volcanic rocks (United States Geological Survey [USGS], 2006). The valley floor is covered by alluvium and older alluvium composed of sediment derived from both sides of the valley.

3.3.2 Seismicity

According to the *Napa Dry Bypass DDR*, a peak ground acceleration of 0.27g was estimated for a 100-year event (estimated magnitude 6.7) from the 2008 Probabilistic Seismic Hazard Analysis (PSHA) USGS model. This peak ground acceleration was used for the seismic evaluation of the Dry Bypass and is appropriate for the other Napa River Flood Protection Project features.

On August 24, 2014, the Main Street USGS Station N016 measured a 6.0 magnitude earthquake, 9.1 miles from the epicenter, with a peak ground acceleration of 0.61g. This monitoring station is within 1 mile of the Left bank above Tulocay Creek Levee. (Strong-Motion Center 2016).

3.3.3 Groundwater Conditions

The various exploratory programs performed for the Project indicate that the groundwater elevation for the levee varied between elevation -6 ft and 1 ft NGVD29 and is expected to vary due to seasonal and tidal influences.

3.3.4 Subsurface Investigation and Foundation Conditions

Within the levee area, multiple subsurface investigations were conducted between 1998 and 2001 which included soil borings, test pit excavations, and cone penetrometer soundings. The borings extended from 20 to 40 feet below the ground surface. Locations of subsurface investigations are shown in the as-built drawings (USACE 2004). Laboratory testing included index testing to determine moisture, plasticity, and grain size, and triaxial shear test modes including unconsolidated-undrained, consolidated-undrained, and consolidated-drained, and direct shear test. A summary of the site conditions is documented in the 2 East GDDR. The borings encountered clayey soils to the bottom of the hole which ranged from 20 to 40 ft from the ground surface.

3.4 Hydrologic/Hydraulic

The Napa River Basin lies in California's Central Coast Mountain Range, draining 426 square miles in Napa and Solano County. The headwaters of the basin are on the southeast slope of Mount Saint Helena. The basin is approximately 50 miles long and 10 miles wide (USACE 1998).

3.4.1 Past Project Performance

The construction of the Left Bank above Tulocay Creek Levee was completed in 2005. Therefore, this section will only refer to flows on the Napa River that occurred between 2005 and the date of this PI. The closest stream gage to the area is USGS Stream Gage 11458000, located on the Napa River near Oak Knoll Avenue, approximately 5 miles upstream of the Levee. The largest flow at the gage was on December 31, 2005 with a recorded flow of 29,600 cfs and a gage height of 29.85 feet. There is no record of poor performance or whether the levee experienced flood loading.

3.4.2 Flood Insurance Study

The Federal Emergency Management Agency (FEMA) Flood Insurance Rate Map (FIRM) 06055C0516F and 06055C0517F covers the NAP7-System. Both FEMA FIRMs indicate that area behind the Levee above Tulocay Creek are classified in the Zone AE and Zone X floodplains. The Zone AE floodplain is defined by FEMA as areas subjected to inundation by the 1% annual chance (100-year) flood event. The Zone X floodplain is defined by FEMA as areas subject to inundation by the 0.2% annual chance (500-year) flood event. However, the map was last updated in September 2010, prior to construction of the Dry Bypass. It is anticipated that if this levee were to be certificated a revision of the maps would indicate the area behind to levee as only Zone X.

3.5 References

Below is a list of references that are used in this report. Note: these do not include the USACE design references (such engineering manuals and engineering regulations) that are included at the end of Part 4 of this report.

- American Society of Testing and Materials (ASTM), 2012. D1557-12e1, Standard Test Methods for Laboratory Compaction Characteristics of Soil Using Modified Effort (56,000 ft-lbf/ft3 (2,700 kN-m/m3)), ASTM International, West Conshohocken, PA.
- California Geologic Survey (CGS). 2002. Note 26 California Geomorphic Provinces, by the California Department of Conservation, revised December 2002.
- California Geologic Survey (CGS). 2004. Geologic Map of the Napa 7.5' Quadrangle, Napa County, California: a Database Version 1.0 By Kevin B. Clahan, David L. Wagner, George J. Saucedo, Carolyn E. Randolph-Loar, and Janet M. Sowers. Digital Database by: Carlos I.
- Gutierrez.U.S. Geological Survey (USGS). 2006. Scientific Investigations Map 2918, Geologic Map of the San Francisco Bay Region by R.W. Graymer, B.C. Moring, G.J. Saucedo, C. M. Wentworth, E.E. Brabb and K.L. Knudsen.
- Jennings, C.W., and Bryant, W.A., 2010. Fault activity map of California: California Geological Survey, Geologic Data Map No. 6, Map Scale 1:750,000.
- Strong Motion Center, 2016. CESMD, Information for Strong-Motion Station, Main St, Napa, CA, USGS-NCSN Station N016. http://www.strongmotioncenter.org/cgi-

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE PERIODIC INSPECTION REPORT NO 1

bin/CESMD/stationhtml.pl?stationID=NCN016&network=NCSN

- U.S. Army Corps of Engineers (USACE), 1998. Napa River/Napa Creek Flood Protection Project, Final Supplemental General Design Memorandum.
- U.S. Army Corps of Engineers (USACE), 2014. Napa River/Napa Creek Flood Protection Project, Napa, California Contract 2 East Geotechnical Design Document Report.
- U.S. Army Corps of Engineers (USACE), 2011. Napa Dry Bypass Plans and Specifications for the Napa River Flood Protection Project, Napa, California 100% Design Submittal Design Documentation Report. Prepared by McMillen.
- U.S. Army Corps of Engineers (USACE), 2005. Napa River/Napa Creek Flood Protection Project, Contract 2 East NSD (Imola Avenue to Tulocay Creek)
- U.S. Army Corps of Engineers (USACE), 2004. Napa River/Napa Creek Flood Protection Project, Contract 2 East Duden (Between Old Tulocay Creek & Imola Ave)
- U.S. Geological Survey (USGS), 2019. Napa River, Near Napa, California Stream Gage.

PART 4 - DESIGN CRITERIA REVIEW

The results of the design criteria review are described in the following sections. The purpose of this review is to determine design adequacy with existing criteria. Design for the Levee was performed by the US Army Corps of Engineers, Sacramento District. The inspection team reviewed the documentation referenced in the Introduction section and evaluated the levee system's documented design criteria against current design criteria. The results of the design criteria review demonstrate no concerns with the design and specifics for each feature are described in the following sections.

4.1 Geotechnical

4.1.1 Soil Investigations

The subsurface investigation and laboratory testing program supporting the project basis of design is summarized in Part 3. Explorations near the Levee alignment consisted of thirty-four borings and one Cone Penetrometer Test (CPT). The typical boring depth was less than 50 ft. Except for boring 2F-24, 2F-71, 2F-70, 2F-25,2F-130, 2F-26, 2F-27, 2F-94-16,2F-28,2F-132, typically the soils consist of lean clays, fat clays, and sandy clays went to a depth of approximately 15 feet below ground. Underlined by silty sand and sand with gravel. Soils are non-homogenous and can change depending on depth and location.

The 2 East GDDR states that the Old Nord Vineyard Levee explorations were conducted along and near the levee alignment (from downstream to upstream) 2F-00-16, 2F-94-12, 2F-00-18, and BH-2. Explorations show the foundation soils to a minimum depth of 20 feet consist mostly of lean clay and sandy lean clay, with occasional zones of fat clay and silty or clayey sand (24-42 percent fines).

EM 1110-2-1913, Design and Construction of Levees states that Phase 1 spacing for borings usually varies from 200 to 1,000 ft. In Phase 2, additional locations of borings are selected based on Phase 1 results. EM 1110-2-1913 also states that borings should be drilled to depths at least equal to the height of the proposed levee at its highest points but not less than 10 ft. The level of investigation is compliant with a Phase 2 exploration and testing parameters described in EM 1110-2-1913.

4.1.2 Slope Stability

Limited slope stability analysis (end of construction, long-term with no flood, and rapid drawdown) was conducted for the SGDM. No slope stability analysis was conducted during final design of the Left Bank above Tulocay Creek Levee due to the short levee height and the similarity of the crest width, side slopes, and subsurface conditions to the Imola Levee. According to the 2 East GDDR the Imola levee was analyzed for slope stability and meets USACE factor of safety requirements.

4.1.3 Seepage

EM 1110-2-1913 requires an evaluation of seepage control if unsafe seepage forces are present. No underseepage analysis was conducted for this levee during design. Explorations did not indicate pervious foundation soils. A semi-pervious zone of clayey sand (28 percent fines) exists in boring 2F-00-18 between 2.5 and 4.5 feet below ground surface. This zone was cut off by the inspection trench underneath the levee. The analysis performed in the 2 East GDDR meets current seepage analysis requirements as unsafe seepage forces are not expected to be present.

4.1.4 Settlement

The 2 East GDDR sites the Imola levee as reference to settlement for the Left Bank above Tulocay Creek Levee. EM 1110-2-1913, requires the final levee grade of the levee to be based on deterministic risk-based analysis to account for settlement. Settlement analysis was conducted in accordance with EM 1110-2-1904, Settlement Analysis. As stated in the SGDM, the insitu clay soils at Napa are overconsolidated. The added surcharge from the levee results in soil pressures less than the preconsolidation pressure (σp '), so the coefficient of recompression Cr (average slope of the recompression line) instead of the coefficient of consolidation Cc (average slope of the virgin consolidation curve) is used to calculate consolidation settlement. Consolidation data for the Contract 2 East area is given on Plate 66 of the Geotechnical Appendix to the SGDM. Consolidation calculations were done for levee heights of 6 feet and 9 feet. A clay thickness of 30 feet was used, with the ground water table at 10 feet depth. Foundation consolidation settlement was calculated as 0.07 inch for a 6-foot tall levee and 0.11 inch for a 9-foot tall levee. Secondary compression could not be calculated as time-rate histories were not provided for the consolidation tests. The Perloff Approximation was used to calculate immediate settlement. Immediate settlement was calculated as 1.5 inches for a 6-foot tall levee and 2.86 inches for a 9-foot tall levee. The analysis performed in the SGDM meets current settlement requirements.

4.1.5 Seismic Evaluation and Liquefaction

ER 1110-2-1806, Earthquake Design and Evaluation for Civil Works Projects indicates an evaluation shall be performed on embankments, slopes and/or foundation that are susceptible to liquefaction or excessive deformation for all projects located in high seismic hazard regions. In addition, EM 1110-2-1913 indicates that earthquake loadings are not normally considered in analyzing the stability of levees because of the low probability of earthquake coinciding with periods of high water. Levee constructed of loose cohesionless materials or founded on loose cohesionless material are particularly susceptible to failure due to liquefaction during earthquakes. The SGDM performed a comprehensive analysis and review of the data and concluded that the levees did not need a liquefaction analysis per EM 1110-2-1913.

Liquefaction was reviewed for the Dry Bypass portion of the project located approximately 1 mile upstream of the levee. The *Dry Bypass DDR* briefly summarized conclusions from liquefaction analyses performed by USACE which concluded little potential for liquefaction or surface rupture using a peak ground acceleration of 0.27. Soil conditions at the Dry Bypass generally include clay soil overlying medium dense to dense clayey gravel. The liquefaction evaluation found that these soils are generally not susceptible to potential liquefaction at the accelerations considered for this project, because of the amount of clay present and plasticity of the soil.

The soils in the foundation below the Left Bank above Tulocay Creek levee are the same type of clays and clayey gravel and the ground motions at this location would be very similar to those expected at the Imola Levee and Dry Bypass. Additionally, the levee is short with a maximum height of 6 feet and constructed of well compacted fine-grained soils. The assessment detailed in the *Dry Bypass DDR* is compliant with *EM 1110-2-1913*.

4.2 Hydrologic/Hydraulic

4.2.1 **Design Capacity**

The Project, which includes the Napa River Left Bank above Tulocay Creek Levee, is designed to provide protection to the city of Napa for the 1% annual chance of exceedance flood event. The

current design-flood peak discharge for the Projects is based on the Project-Specific National Economic Development plan, as specified in ER 1105-2-100.

The most recent hydrologic analysis is presented in Table 9 of the Memorandum for Record (USACE, 2010), Napa River Hydrology, Computed Probability Flows (USACE, 2010). The computed Napa River summary of discharges along the levees are shown in Figure 4-1 below. The levee is designed for the 1% ACE flood event discharge. The design elevation for the levees is elevation 12.5 feet.

Table 9 Peak flows in Tulucay Creek with concurrent flows in the Napa River (existing conditions). Flows in cfs.								
Location	2-year	5-year	10-year	50-year	100-year	200-year	500-year	1000-year
Napa River								
upstream of								
Tulucay Creek								
(concurrent flow)	11,720	17,760	21,010	29,360	33,130	36,600	41,600	45,580
Tulucay Creek at								
mouth (peak								
flow)	1,080	1,890	2,880	3,890	4,530	5,160	6,000	6,660
Local above								
Tulucay Creek								
(concurrent flow)	360	460	520	660	720	770	850	920
Napa River								
Downstream of								
Tulucay Creek								
(concurrent flow)	40.400	00.440	04.440	00.000	00.070	40.500	40.450	50.400
	13,160	_			-		48,450	53,160
Values were determined from HMS and HEC-1 model outputs on 30 Aug 2010.								

Figure 4-1: Table 9 Memorandum for Record (USACE, 2010)

4.2.2 Hydraulic Analysis

Flood protection on the Napa River extends from about one-half mile below Trancas Street to Imola Avenue. The Napa Project includes floodplain restoration, terraced bank excavation, and a raised bed oxbow cutoff channel to increase the conveyance of the existing river corridor and reduce water surface elevations.

Hydraulic design of the Napa Project was performed using both one and two-dimensional numerical hydraulic models. RMA-2, a two-dimensional finite element hydrodynamic model, was selected to model the restoration of the historic floodplain south of the Imola Avenue Bridge. For the reach extending from the downstream Project limit (station 550+00) upstream to station 685+00, RMA-2 model results were used for hydraulic design.

The crest of the training dike in the Contract 1B area was set to match the elevation of the pre-Project dike formerly located along the riverbank. The pre-Project riverbank dike was removed and replaced with the training dike, which is set back at least 300 feet from the riverbank. This

allows water to spread out over a larger area downstream of Imola Avenue during floods in order to lower the flood water elevation upstream of Imola Avenue. The existing west bank river development downstream of Imola Avenue is set at or above the 100-year storm peak stage. Design profile distance heights were selected through town to provide consistent flood water containment levels for both levees and floodwalls.

4.2.3 Adequacy of Erosion Protection

Erosion protection for the levees is provided by vegetation. Flows are expected to be low against the levee embankment and vegetated slopes are adequate.

4.3 Maintenance Access Roads

EM 1110-2-1913 requires that vehicular access to the levee should be provided at reasonably close intervals for maintenance access. Per the details on the as-built drawings, a maintenance access road had been provided along the top of the levee and at either end. The width of the maintenance access roads varies from 8 to 12 ft and is sufficient to provide access to maintenance vehicles.

4.4 Survey Datum

The 2 East Left Bank above Tulocay Creek Levee was designed and constructed using NAVD88 consistent with the requirements in *ER 1110-2-8160 Policies for Referencing Project Evaluation Grades to Nationwide Vertical Datums*.

PART 5 - INSPECTION FINDINGS AND EVALUATIONS

The PI was conducted on 22 July 2020. Table 5-1 shows the key team members and the role each assumed during the PI. The inspection team lead was Mr. Michael Franssen.

Table 5-1: List of Key Inspection Staff

Title	Name
Local Sponsor Representative (NCFCWCD)	Jeremy Sarrow
Civil/Team Lead (USACE Walla Walla District)	Michael Franssen, PE
Geotechnical/LSPM (USACE San Francisco District)	John Conway, PG
Civil Technician (USACE Walla Walla District)	Nathan DeLannoy

5.1 Inspection Summary

An overall summary of the PI ratings is shown in Table 5-2. Specific detailed related to acceptable, minimally acceptable, and unacceptable rated items are discussed in the subsequent sections.

5.2 General Items for All Flood Damage Reduction Segments/Systems

A summary of the rated items contained in the checklist titled "General Items for All Flood Damage Reduction Segments/Systems" is shown in Table 5-2. The following subsections provide additional detail on these items.

5.2.1 Operation and Maintenance Manuals

The operation and maintenance (O&M) manual for the Napa River / Napa Creek Flood Protection Project was made final in April 2018 by USACE Sacramento District and provided to NCFCWCD. The Dry Bypass is a component of the Project.

5.2.2 Emergency Supplies and Equipment

NCFCWCD maintains a supply of empty sandbags, stockpile sand, chain saws, various hand tools, and other emergency supplies at the maintenance yard located on 933 Water Street in Napa, CA. The majority of sand that would be used for sands bags is stored at 770 Jackson Street in Napa, CA. Both of these locations are within 1.5 miles of the Levees. NCFCWCD has emergency contracts with general contractors when emergency services are needed. NCFCWCD informed the inspection team that the location on 933 Water Street may be bought out or leased to an external organization in the near future.

5.2.3 Flood Preparedness and Training

NCFCWCD has developed a flood emergency operation plan. Annual flood fight training program is conducted by the California Department of Water Resources at the Napa Sheriff's Department each fall. NCFCWCD has previously attended the USACE San Francisco District's Levee Owner Workshop in Sausalito, CA.

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE PERIODIC INSPECTION REPORT NO 1

Table 5-2: PI Rated Summary

Category	Rated Item	Rating ¹
General Items for All	1. Operation and Maintenance Manuals	A
Flood Damage Reduction	2. Emergency Supplies and Equipment	A
Segments/Systems	3. Flood Preparedness and Training	A
Levee Embankments	1. Non-Compliant Vegetation Growth	A
	2. Sod Cover	NA
	3. Encroachments	A
	4. Closure Structures	NA
	5. Slope Stability	A
	6. Erosion Bank Caving	A
	7. Settlement	A
	8. Depressions/Rutting	A
	9. Cracking	A
	10. Animal Control	A
	11. Culverts/Discharge Pipes	NA
	12. Riprap Revetments & Bank Protection	NA
	13. Revetments other than Riprap	NA
	14. Underseepage Relief Wells/Toe Drainage	NA
	Systems	
	15. Seepage	A

¹Note: Acceptable (A), Minimally Acceptable (M), Unacceptable (U), Not Applicable (NA)

5.3 Levee Embankments

A summary of the rated items contained in the checklist titled "Levee Embankments" is shown in Table 5-2. Figure 5-1 provides a photo of the downstream end of the levee. The following subsections provide additional detail on these items.

5.3.1 Non-Compliant Vegetation Growth

This item was rated "acceptable". Plantings that were observed on the PI were part of the original construction contract of the levee and have minimal risk to the integrity of the levee.

5.3.2 Encroachments

This item was rated "acceptable". No encroachments were noted during the inspection.



Figure 5-1: Inspection Point NLT1 2020 a 0001: Downstream end of levee segment.

5.3.3 Slope Stability

This item was rated "acceptable". No indications of slope instability were observed during the inspection.

5.3.4 Erosion/Bank Caving

This item was rated "acceptable". NLT1_2020_a_0002: Drop in crown elevation for the last 200 feet needs to be monitored.



Figure 5-2: Inspection Point NLT1_2020_a_0002: Drop in crown elevation.



Figure 5-3: Inspection Point NLT1_2020_a_0002: Drop in crown elevation.

5.3.5 **Settlement**

This item was rated "acceptable". No settlement was observed during the inspection.

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE PERIODIC INSPECTION REPORT NO 1

5.3.6 Depressions and Rutting

This item was rated "acceptable". No rutting/depressions were observed during the inspection.

5.3.7 Cracking

This item was rated "acceptable". No cracking was observed during the inspection.

5.3.8 Animal Control

This item was rated "acceptable". No animal burrows were observed during the inspection.

5.3.9 Seepage

This item was rated "acceptable". There was no evidence of seepage, boils, or saturated areas were observed by the inspection team.

PART 6 - CONCLUSIONS AND RECOMMENDATIONS

This section summarizes items that received either "minimally acceptable" or "unacceptable" ratings for each feature of the Napa River, Left Bank above Tulocay Creek Levee, and it includes the recommended actions for each of these items. A discussion of levee safety issues and a summary of the needs related to the design criteria review follow the inspection recommendations.

6.1 Recommendations

6.1.1 General Items for All Flood Damage Reduction Segments/Systems

All of the General Items for All Flood Damage Reduction Segments/Systems items received an "acceptable" rating.

6.1.2 Levee Embankment

Recommendations for Levee Embankment items are summarized in Table 6-1.

Table 6-1: Earthen Embankments Deficiencies and Recommended Actions

Rated Item	Rating ¹	Recommended Action
1. Non-Compliant Vegetation Growth	A	No recommended actions
2. Sod Cover	NA	NA
3. Encroachments	A	No recommended actions.
4. Closure Structures	NA	
5. Slope Stability	A	No recommended actions
6. Erosion/Bank Caving	A	Monitor drop in crown elevation for the last 200 feet.
7. Settlement	A	No recommended actions.
8. Depressions/Rutting	A	No recommended actions.
9. Cracking	A	No recommended actions.
10. Animal Control	A	No recommended actions.
11. Culverts Discharge Pipes	NA	NA
12. Riprap Revetments & Bank Protection	NA	NA
13. Revetments other than Riprap	NA	NA
14. Underseepage Relief Wells/Toe	NA	NA
Drain Systems		
15. Seepage	A	No recommended actions.

¹ Note: Acceptable (A), Minimally Acceptable (M), Unacceptable (U), Not Applicable (NA)

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE PERIODIC INSPECTION REPORT NO 1

6.2 Rating

The overall rating of the Napa River, Left Bank above Tulocay Creek Levee is "acceptable".

6.3 Future Periodic Inspection

The next PI of the Napa River, Left Bank above Tulocay Creek Levee should be at 5 years from the levee screening to take place in 2021.

NAPA RIVER LEFT BANK TULUCAY TO IMOLA LEVEE PERIODIC INSPECTION REPORT NO 1

(THIS PAGE INTENTIONALLY LEFT BLANK)

Appendix A

Pertinent Plates and Drawings



NAPA RIVER/NAPA CREEK FLOOD PROTECTION PROJECT CONTRACT 2 EAST (SIXTH ST TO THIRD ST)

NAPA CALIFORNIA

RECORD DRAWING:

THIS DRAWING IS THE LATEST RECORD AVAILABLE AS OF JULY 29, 2004. IT PRESENTS DESIGN INFORMATION ONLY AND MAY NOT REFLECT AS-BUILT CONDITIONS. FIELD VERIFY BEFORE USE.

G - O - O

FLOT DATE 18-MAY - 2004

PLOT THE 09:16


warm reas /\gold\civcad\napar\cn2a\cadd\SheetFiles\NA-04-015G-001xxx.de

DRAWING INDEX

```
G-O-O1 TITLE SHEET
G-O-O2 DRAWING INDEX
G-O-O3 PROJECT LOCATION, VICINITY MAP, SURVEY CONTROL POINTS. SURVEY NOTES
G-O-O4 PROJECT DISPOSAL LOCATIONS
G-O-O5 GENERAL NOTES. LEGEND. ABBREVIATIONS
B-3-O1 LEGEND. NOTES. AND LOG OF EXPLORATION 2F-OO-14
B-3-O2 LOG OF EXPLORATIONS 2F-15. 2F-94-6 AND 2F-OO-38
B-3-O3 LOG OF EXPLORATIONS 4B-O1-22. -23. -24. AND 2F-O1-42
B-3-O4 LOG OF EXPLORATION BH-1
B-3-O5 LOG OF EXPLORATION BH-1
B-3-O5 LOG OF EXPLORATION BH-2
B-3-O7 LOG OF EXPLORATION 2F-O 3 - 3 6
B-3-O8 LOG OF EXPLORATION 2F-O 3 - 3 7
B-3-O8 LOG OF EXPLORATION 2F-O-27. -28 AND -29
B-3-10 LOG OF EXPLORATION 2F-OO-16. -18 AND -27
B-3-11 LOG OF EXPLORATION 2F-OO-32. -33 AND 2F-26
B-3-13 LOG OF EXPLORATION 2F-OO-34 AND 2F-27
B-3-14 LOG OF EXPLORATION 2F-OO-34 AND 2F-27
B-3-15 LOG OF EXPLORATION 2F-94-16
B-3-17 LOG OF EXPLORATION 2F-94-16
B-3-17 LOG OF EXPLORATION 2F-94-16
B-3-17 LOG OF EXPLORATION 2F-OO-32. -24 AND -25
B-3-18 LOG OF EXPLORATIONS 2F-OO-23. -24 AND -25
B-3-19 LOG OF EXPLORATIONS 2F-OO-26
```

```
C-1-01 SHEET LAYOUT
C-1-02 GENERAL PLAN, RIGHT-OF-WAY, PROJECT ACCESS AND LOCATION OF EXPLORATIONS
C-1-03 GENERAL PLAN, RIGHT-OF-WAY, PROJECT ACCESS AND LOCATION OF EXPLORATIONS
C-1-05 GENERAL PLAN, RIGHT-OF-WAY, PROJECT ACCESS AND LOCATION OF EXPLORATIONS
C-1-05 GENERAL PLAN, RIGHT-OF-WAY, STAGING AREAS, PROJECT ACCESS AND LOCATION OF EXPLORATIONS
C-1-06 GENERAL PLAN, RIGHT-OF-WAY, STAGING AREAS, PROJECT ACCESS AND LOCATION OF EXPLORATIONS
C-1-07 EXCAVATION
C-1-08 EXCAVATION
C-1-09 PLAN & PROFILE EAST BANK
C-1-10 PLAN & PROFILE EAST BANK
C-1-11 GRADING PLAN GASSER DISPOSAL SITE
C-1-11 GRADING PLAN GASSER DISPOSAL SITE
C-1-11 GEOMETRIC PLAN LINE C - MARSHPLAIN TERRACE
C-1-13 GEOMETRIC PLAN LINE B - FLOODPLAIN TERRACE
C-1-14 GEOMETRIC PLAN LINE B - FLOODPLAIN TERRACE
C-3-16 CROSS SECTIONS TERRACE EXCAVATION STA. 36+00 TO 39+00
C-3-17 CROSS SECTIONS TERRACE EXCAVATION STA. 40+00 TO 46+00
C-3-18 CROSS SECTIONS TERRACE EXCAVATION STA. 40+00 TO 50+00
C-3-19 CROSS SECTIONS TERRACE EXCAVATION STA. 40+00 TO 50+00
C-2-20 PROFILES FLOODPLAIN/MARSPLAIN TERRACES STA. 0+00.00 TO 44+00.00
C-2-21 PROFILES FLOODPLAIN/MARSPLAIN TERRACES STA. 0+00.00 TO 44+00.00
C-2-22 PROFILES FLOODPLAIN/MARSPLAIN TERRACES STA. 0+00.00 TO 51+75.00
C-3-23 DETAILS
C-3-23 DETAILS
C-4-26 LARGE SCALE PLAN TERRACE GRADING
```

SHEET REFERENCE NUMBER LEGEND



DISCIPLINE CODES: G - GENERAL B - GEOTECHNICAL DRAWING TYPE CODE:
0 - GENERAL
1 - PLAN
2 - PROFILE
3 - CROSS SECTION.....
4 - LARGE SCALE PLAN
5 - DETAILS

7

Sheet


G-0-02

US Army Corpe of Engineers


PLOT DOED 18-MAY-2004

Eest Top. 00:16

MARTER DESIGN FILE \\gold\civcod\napar\cn2a\cadd\SheetFiles\NA-04-015G-002xxx.dgr



2 F - 9 4 - 1 2 2F - 00 - 152F - 94 - 11Н N ±1,866,107; E ±6,480,987 N $\pm 1,866,127$; E $\pm 6,480,862$ N $\pm 1,866,256$; E $\pm 6,480,858$ **DEPTH** DEPTH DEPTH US Army Corps of Engineers N N60 GR SA FI LL PI MC 7d N GR SA FI LL PI MC N GR SA FI LL PI MC Sacramento District El. $17.4' \pm = 0$ El. 9.7°± El. $14.6' \pm = 0$ LEAN CLAY WITH SAND (CL): Hord; dry; brown; 80% medium plasticity fines; 20% fine to coarse sand; At surface no recovery (cleaned out) LEAN CLAY, (CL): Stiff; moist; dark brown; 1.0 about 90% medium plasticity fines; about CLAYEY SAND. (SC): Very firm to dense; moist; brown; about 55% fine to medium, subangular to subrounded sand; about 45% low 10% fine to medium sand; no reaction to trace of organic material 2.5 SANDY LEAN CLAY, (CL): Very stiff; dry; brown; trace of organic material to medium plasticity fines 4.0' 4.0' SANDY LEAN CLAY, CL: (Field: Stiff; moist; dark brown); medium plasticity fines; SANDY LEAN CLAY, CL: (Field: Very stiff; moist; dark brown); low plasticity fines; fine to medium (with scattered coarse), (Field: Subg 0 37 63 35 13 13 ĊL 0 41 59 29 12 3 CL 5.5' 5.5 0 35 65 33 13 15 105.9 angular to subrounded) sand; (Field: No re-oction to HCI; trace of organic material) to HCI) LEAN CLAY WITH SAND. (CL): Firm; moist; olive-brown; about 85% medium plasticity fines; about 15% fine to medium sand; no 7.0 7.0 SANDY LEAN CLAY, (CL): Very firm; moist; dark brown; about 55% medium plasticity fines; about 45% fine to coorse, subangular to sub-rounded sand; no reaction to HCI; trace of 7.5 LEAN CLAY WITH SAND (CL): Stiff; moist; brown; 80% medium plasticity fines; 20% fine sand; trace of or-38 62 29 12 8.5 8.5 reaction to HCI 1 29 70 38 16 30 CL 9.5 AT CLAY, (CH): Soft; mottled olive-brown ganic material 10.01 SANDY LEAN CLAY CL: (Field: Firm; moist; dark brown); low plasticity fines; fine to medium (mostly fine) sand; (Field: No reaction to HCl) organic material to dark gray; about 95% high plasticity fines; about 5% fine sand; no reaction to LEAN CLAY (CL): Stiff; moist; dark brown; 95% medium plasticity fines; 5% fine sand 8 11 SANDY LFAN CLAY, Ct.: (Field: Soft; mottled olive—brown to dark gray); medium plasticity fines; (Field: Fine sand); gravel; (Field: No reaction to HCl) 9 12 At 11.5' trace of charcoal; trace 13.0' ⊊ 13.5' (CH) of iron oxide staining CLAYEY SAND. (SC): Firm; moist; dark brown; about 55% fine sand; about 45% medium LEAN CLAY WITH SAND (CL): Wet | 0 | 24 | 76 | 41 | 17 | 30 | 90.4 plasticity fines; no reaction to HCI CL FAT CLAY, (CH): Soft; mottled olive-brown ₩ 16.0 to dark gray; about 95% high plasticity fines; about 5% fine sand; no reaction to 16.0' LEAN CLAY (CL): Soft; wet; dark brown; 90% to 95% medium plasticity fines; 5% to 10% fine sand; trace of LEAN CLAY, CL: (Field: Very stiff; wet; light brown); medium plasticity fines; fine (with 0 8 92 39 20 25 42 21 32 2 3 SM 2 | 0 | 76 | 24 | - | NP | 31 | 1 HCl; very easy drilling 17.5 17.5 scattered medium to coarse) sand At 10.5' gray organic material; trace of iron oxide LEAN CLAY WITH SAND, (CL): Hard; wet; light brown; about 75% medium plasticity fines; At 16.0' wet द्ववयवववववाः 7 9 about 25% fine sand At 16.2' wood debris At 18.0' firm to stiff; moist; gray to turquoise 20.5 20.5 At 16.4' rounded rock (9 JUN 95) 9 12 B.O.H. B.O.H. SILTY SAND, SM: (Field: Very loose; wet; dark brown; fine to medium (with scattered 2F - 00 - 16coarse), subangular to subrounded sand); (nonplastic fines; (Field: No reaction to HCI) 9 12 N ±1,866,254; E ±6,480,981 DEPTH CLAYEY SAND, (SC): Very loose; wet; dark brown; about 70% fine to medium (with a N N60 GR SA FI LL PI MC 7d - 44 22 29 El. $11.4' \pm = 0$ 6 8 trace of coarse), subangular to subrounded sand; about 30% low to medium plasticity LEAN CLAY, (CL): Very stiff; dry; brown; 90% medium plasticity fines; 10% fine sand; trace of organic fines; no reaction to HCI Spec 1299 5 7 Reigned by:
Nicolo Holmes/Jone
Oan by: Spe
RLB/RLT, 129
Reigned by:
die Scientfene
Stantitus fr.
/s/ Ben Genyer: material (25 OCT 94) 2.5 4 5 LEAN CLAY WITH SAND, (CL): Firm; moist; dark brown; trace of organic 2F - 00 - 18material 30.0 SANDY LEAN CLAY, (CL): N $\pm 1,866,558$; E $\pm 6,481,003$ (25 AUG 2000) DEPTH SANDY SILTY CLAY, (CL-ML): N NEO GR SA FI LL PI MC LEAN CLAY, (CL): Firm to stiff; El. $9.0' \pm = 0$ GRAVELLY LEAN CLAY, (CL): Firm; moist; OF THE ARMY ENGINEERS , CALIFORNIA moist; dark brown to dark gray; trace of organic matter; trace of CL 9 12 charcoal 2.5 CLAYEY SAND, (SC): Firm; moist; dark brown to brown 70 28 32 14 24 7 9 SC 11.5' \ At 11.5' no charcoal, trace of iron 4.5 LEAN CLAY, (CL): Firm to very stiff; moist; dark brown; trace of organic mateoxide staining 5 7 4 5 0 | 10 | 90 | 46 | 21 | 28 | 8.5 SANDY LEAN CLAY, (CL): Firm to stiff; From 16.0' to 18.0' 5% gravel 6 8 moist: dark brown: weak iron oxide stain-7 9 LOG OF EXPLORATIONS 15, 2F-94-6 AND 2F-00-7 9 0 36 64 40 19 25 NOTES: CL 11 15 1. Legend and Notes are shown on Sheet No. 8-3-01. 2. Logs of Explorations are shown on Sheet Nos. B-3-01 through 6 8 7 9 14.5 LEAN CLAY, (CL): Stiff; moist to wet; RLOOD E 3. Location of Explorations are shown on Sheet Nos. C-1-02 22.0' LEAN CLAY WITH SAND, (CL): Soft; 5 7 0 19 81 42 20 8 | 11 through C-1-06 and C-1-10. moist; dark brown to dark gray; trace of organic material; moderate 16.0' 🛂 7 9 3 4 GRAPHIC SCALE 18.5 CLAYEY SAND, (SC): Very loose; wet; brown; moderate iron oxide staining ·SC 3<u>' 2' 1'</u> 0 Sheet 2 3 20.0" (26 JULY 2000) reference B.O.H number; B - 3 - 02VERTICAL SCALE: 1" = 3' Sheet 7 of 52 30.0 (26 JULY 2000)



DEPTH N. 1,866,864.99, E. 6,480,986.40 MATCH LINE N GR SA FI LL PI MC ______ 20.5'-GRAVELY SILT, MI.-GM: Grovel to 2" size; (FILL) 0.3 SANDY CLAY, CL: Stiff; wet; mottled moderate CLAYEY SILT, ML: Hard; moist (humid); moderate brown; medium plasticity fines; trace of medium to brown and grayish-brown; medium plasticity fines; 10% fine to medium grained (black) sand coarse grained, subrounded sand; (FILL) At 20.8' depth, 1" thick clayey sand layer At 22.8' depth, firm; sand content decreases to 5% From 2.3' to 4.5' depth, as above except low plasticity fines At 2.9' depth, sand content increasing to At 22.9' depth, very thin fine to medium grained approximately 5% 4,5'-CLAYEY SILT, ML: Very stiff; moist; moderate brown, At 24.5' depth, sand content increases to 25% with come darker brown sub-horizontal laminations; At 25.0' depth, very thin fine to medium grained low plasticity fines; trace of medium to coarse grained sand; fine gravel to 3/8" size; (FILL) 26.5 6.6'-SANDY CLAY, CL-SC: Firm; wet; mottled moderate SILTY CLAY, CL: Stiff; moist; moderate brown; medium plasticity fines; trace of coarse gravel to brown and grayish-brown; medium plasticity fines; 30% fine to medium grained sand 28.5 <u>SiLTY CLAY, CL</u>: Firm; wet; mottled moderate brown and grayish-brown; medium plasticity fines; 5% fine to medium grained sand At B.7' depth, some vertical root fibers (<u>EAN CLAY WITH SAND, CL</u>: Firm; wet; mottled moderate brown and grayish-brown; medium plasticity fines; fine to medium grained sand 0 20 80 38 20 36 At 10.7' depth, decreasing root fibers 32.5'-13.0 SILTY CLAY, CL: Firm to stiff; moist; moderate brown; medium plasticity fines; some very thin, fine, wet sand seams; trace of subrounded gravel From 14.5 to 16.5' depth, as above except SILTY CLAY, CL: Firm to stiff; moist; mottled moderate brown and grayish—brown; medium plasticity fines; trace fine to medium grained sand mottled arangish-brown and grayish-brown; contains some very thin, silty, wet, fine sand seams 16.5'-SILTY CLAY, CL: Stiff; moist to wet; mottled moderate brown and grayish-brown; medium plasticity fines; some fine to medium grained sand 38.2'-CLAYEY SAND, SC: Dense; wet; moderate brown; 50% SANDY LEAN CLAY, CL: Stiff; moist to wet; mottled SC fine to medium grained sand; 40% clay/silt; 10% moderate brown and grayish-brown; medium plasticity fines; fine to medium grained sand 40.0'-(8 JULY 2003) MATCH LINE

VERTICAL SCALE: 1" = 2'

GRAPHIC SCALE

NOTES:

- 1. Legend and Notes are shown on Sheet No. B-3-01.
- 2. Lags of Explorations are shown an Sheet Nos. 8-3-01 through 8-3-19.
- 3. Location of Explorations are shown on Sheet Nos. C-1-02 through C-1-06 and C-1-10.

Hall US Army Corps of Engineers Sacramento Distric 4000000 Dotac 05/06/ Design f NA-04-Droveing 1 4 E Designed by:


Michael Holmas/Jul


Dan by:


M.L.R./R.L.T.


Reviewed by:


Submitted by: OF THE ARMY FINGINEERS 0, CALIFORNIA A RMER/NAPA CREEK PROTECTION PROJECT I (SIXTH STREET TO THIS EXPLORATION BH-2 ₽. NAPA FLOOD 1 99 Sheat number: B - 3 - 06Sheet 11 of 52














Appendix B

Flood Damage Reduction Segment/System Inspection Report

&

Inspection Map



Flood Damage Reduction Segment / System Inspection Report

of Engineers®

Name of Segment /	System: Napa River, left bank - above Tulocay			
Public Sponsor(s):	Napa County Flood Control and Water Conservation	District		_
Public Sponsor Rep	presentative: Jeremy Sarrow			
Sponsor Phone:	707-259-8204			
Sponsor Email:	jeremy.sarrow@countyofnapa.org			
Corps of Engineers	Inspector: Micheal Franssen PE and Nathan DeLanno	ру	Inspection Start Date:	07/22/2020
			Inspection End Date:	07/22/2020
Inspection Report I	Prepared By: Nathan DeLannoy		Date Report Prepared:	08/05/2020
Internal Technical	Review (for Periodic Inspections) By:		Date of ITR:	
Final Approved By	: Marcus Palmer, PE, Levee Safety Officer		Date Approved:	
Type of Inspection:	Initial Eligibility Inspection	Overall Segment / System Rating:	Acceptable	
	Continuing Eligibility Inspection (Routine)		Minimally Accepta	able
	Continuing Eligibility Inspection (Periodic)		Unacceptable	
Contents of Report:	☐ Instructions	Note: In addition to the report conte		
	Initial Eligibility Inspection	system, with stationing, should be incitems rated less than acceptable. Pho		
	General Items for All Flood Control Works	deficiencies should also be attached.	nos of general system con	dition and any noted
	Levee Embankment	Note: This inspection rating represen	ts the Corps evaluation of	f operations and
	Concrete Floodwalls	maintenance of the flood damage red		
	Sheet Pile and Concrete I-walls	other information for a levee certification		
	Interior Drainage System	Program (NFIP) purposes if applicable does not equate to a certifiable levee		
	Pump Stations	currently accredited by the Federal E		•
	_ ·	purposes receiving a Corps Minimall	y Acceptable or Unaccep	table rating, be evaluated
	FDR System Channels	by the levee owner to determine the	potential impacts to the ce	ertification for FEMA.



Flood Damage Reduction Segment / System Public Sponsor Pre-Inspection Form

The following information is to be provided by the levee district sponsor prior to an inspection. This information will be used to help evaluate the organizational capability of the levee district to manage the levee segment / system maintenance program.

1. Levee segment / system and district: (name of the segment / system and levee district)
Napa River, left bank - above Tulocay for CESPN
2. Reporting period: (month/day/year to month/day/year)
3. Summary of maintenance required by last inspection report:
None
4. Summary of maintenance performed this reporting period:
Vegetation maintenance and animal control
5. Summary of maintenance planned next reporting period:
Vegetation maintenance and animal control
6. Summary of changes to segment / system since last inspection:
None
7. Problems/ issues requiring the assistance of the US Army Corps of Engineers:
None



Public Sponsor Pre-Inspection Report

The following information is to be provided by the levee district sponsor prior to an inspection

8. Levee district organization: (elected or appointed levee district officials and key employees)

Name	Position	Mailing Address	Phone Number	Email Address
Jeremy Sorrow	Resources Specialist	804 First Street, Napa, CA 94559	707-259-8204	jeremy.sarrow@countyofnapa.org



General Instructions for the Inspection of Flood Damage Reduction Segments / Systems

A. Purpose of USACE Inspections:

The primary purpose of these inspections is to prevent loss of life and catastrophic damages; preserve the value of Federal investments, and to encourage non-Federal sponsors to bear responsibility for their own protection. Inspections should assure that Flood Damage Reduction structures and facilities are continually maintained and operated as necessary to obtain the maximum benefits. Inspections are also conducted to determine eligibility for Rehabilitation Assistance under authority of PL 84-99 for Federal and non-Federal systems. (ER 1130-2-530, ER 500-1-1)

B. Types of Inspections:

The Corps conducts several types of inspections of Flood Damage Reduction systems, as outlined below:

Initial Eligibility Inspections	Continuing Eligibility Inspections		
initial Engionity Inspections	Routine Inspections	Periodic Inspections	
IEIs are conducted to determine whether a non- Federally constructed Flood Damage Reduction system meets the minimum criteria and standards set forth by the Corps for initial inclusion into the Rehabilitation and Inspection Program.	RIs are intended to verify proper maintenance, owner preparedness, and component operation.	PIs are intended to verify proper maintenance and component operation and to evaluate operational adequacy, structural stability, and safety of the system. Periodic Inspections evaluate the system's original design criteria vs. current design criteria to determine potential performance impacts, evaluate the current conditions, and compare the design loads and design analysis used against current design standards. This is to be done to identify components and features for the sponsor that need to be monitored more closely over time or corrected as needed. (Periodic Inspections are used as the basis of risk assessments.)	

C. Inspection Boundaries:

Inspections should be conducted so as to rate each Flood Damage Reduction "Segment" of the system. The overall system rating will be the lowest segment rating in the system.

Project	System	Segment
A flood damage reduction project is made up of one or more flood damage reduction systems which were	A flood damage reduction system is made up of one or more flood damage reduction segments which collectively provide flood damage reduction to a	A flood damage reduction segment is defined as a discrete portion of a flood damage reduction system that is operated and
under the same authorization.	defined area. Failure of one segment within a system constitutes failure of the entire system. Failure of one system does not affect another system.	maintained by a single entity. A flood damage reduction segment can be made up of one or more features (levee,
		floodwall, pump stations, etc).

D. Land Use Definitions:

The following three definitions are intended for use in determining minimum required inspection intervals and initial requirements for inclusion into the Rehabilitation and Inspection Program. Inspections should be considered for all systems that would result in significant environmental or economic impact upon failure regardless of specific land use.

Agricultural	Rural	Urban	
Protected population in the range of zero to 5 households per square mile protected.	Protected population in the range of 6 to 20 households per square mile protected.	0.13111	



E. Use of the Inspection Report Template:

The report template is intended for use in all Army Corps of Engineers inspections of levee and floodwall systems and flood damage reduction channels. The section of the template labeled "Initial Eligibility" only needs to be completed during Initial Eligibility Inspections of Non-Federally constructed Flood Damage Reduction Systems. The section labeled "General Items" needs to be completed with every inspection, along with all other sections that correspond to features in the system. The section labeled "Public Sponsor Pre-Inspection Report" is intended for completion before the inspection, if possible.

F. Individual Item / Component Ratings:

Assessment of individual components rated during the inspection should be based on the criteria provided in the inspection report template, though inspectors may incorporate additional items into the report based on the characteristics of the system. The assessment of individual components should be based on the following definitions.

Acceptable Item	Minimally Acceptable Item	Unacceptable Item
The inspected item is in satisfactory condition, with no deficiencies, and will function as intended during the next flood event.	The inspected item has one or more minor deficiencies that need to be corrected. The minor deficiency or deficiencies will not seriously impair the functioning of the item as intended during the next flood event.	The inspected item has one or more serious deficiencies that need to be corrected. The serious deficiency or deficiencies will seriously impair the functioning of the item as intended during the next flood event.

G. Overall Segment / System Ratings:

Determination of the overall system rating is based on the definitions below. Note that an Unacceptable System Rating may be either based on an engineering determination that concluded that noted deficiencies would prevent the system from functioning as intended during the next flood event, or based on the sponsor's demonstrated lack of commitment or inability to correct serious deficiencies in a timely manner.

Acceptable System	Minimally Acceptable System	Unacceptable System
All items or components are rated as Acceptable.	One or more items are rated as Minimally Acceptable or one or more items are rated as Unacceptable and an engineering determination concludes that the Unacceptable items would not prevent the segment / system from performing as intended during the next flood event.	One or more items are rated as Unacceptable and would prevent the segment / system from performing as intended, or a serious deficiency noted in past inspections (which had previously resulted in a minimally acceptable system rating) has not been corrected within the established timeframe, not to exceed two years.

H. Eligibility for PL84-99 Rehabilitation Assistance:

Inspected systems that are not operated and maintained by the Federal government may be Active in the Corps' Rehabilitation and Inspection Program (RIP) and eligible for rehabilitation assistance from the Corps as defined below:

If the Overall System Rating is Acceptable	If the Overall System Rating is Minimally Acceptable	If the Overall System Rating is Unacceptable
The system is active in the RIP and eligible for PL84-99 rehabilitation assistance.	The system is Active in the RIP during the time that it takes to make needed corrections. Active systems are eligible for rehabilitation assistance. However, if the sponsor does not present USACE with proof that serious deficiencies (which had previously resulted in a minimally acceptable system rating) were corrected within the established timeframe, then the system will become Inactive in the RIP.	The system is Inactive in the RIP, and the status will remain Inactive until the sponsor presents USACE with proof that all items rated Unacceptable have been corrected. Inactive systems are ineligible for rehabilitation assistance.



I. Reporting:

After the inspection, the Corps is responsible for assembling an inspection report (or a summary report if it was a Periodic Inspection) including the following information:

- a. All sections of the report template used during the inspection, including the cover and pre-inspection materials. (Supplemental data collected, and any sections of the template that weren't used during the inspection do not need to be included with the report.)
- b. Photos of the general system condition and noted deficiencies.
- c. A plan view drawing of the system, with stationing, to reference locations of items rated less than acceptable.
- d. The relative importance of the identified maintenance issues should be specified in the transmittal letter.
- e. If the Overall System Rating is Minimally Acceptable, the report needs to establish a timeframe for correction of serious deficiencies noted (not to exceed two years) and indicate that if these items are not corrected within the required timeframe, the system will be rated as Unacceptable and made Inactive in the Rehabilitation Inspection Program.

J. Notification:

Reports are to be disseminated as follows within 30 days of the inspection date.

If the Overall System Rating is Acceptable		If the Overall System Rating is Minimally Acceptable	If the Overall System Rating is Unacceptable
Reports need to be provide the county emergency ma	ded to the local sponsor and anagement agency.	Reports need to be provided to the local sponsor, state emergency management agency, county emergency management agency, and to the FEMA region.	Reports need to be provided to the local sponsor, state emergency management agency, county emergency management agency, FEMA region, and to the Congressional delegation within 30 days of the inspection.



General Items for All Flood Damage Reduction Segments / Systems

For use during all inspections of all Flood Damage Reduction Segments / Systems

	Rated Item	Rating		Rating Guidelines	Location/Remarks/Recommendations
1.	Operations and Maintenance Manuals	A	A	Levee Owner's Manual, O&M Manuals, and/or manufacturer's operating instructions are present.	Our current Operations and Maintenance Manual is kept in sponsor's office along with a digit copy kept on their server.
			M	Sponsor manuals are lost or missing or out of date; however, sponsor will obtain manuals prior to next scheduled inspection.	
			U	Sponsor has not obtained lost or missing manuals identified during previous inspection.	
2.	Emergency Supplies and Equipment	A	A	The sponsor maintains a stockpile of sandbags, shovels, and other flood fight supplies which will adequately supply all needs for the initial days of a flood fight. Sponsor determines required quantity of supplies after consulting with inspector.	The District's Emergency Supplies and Equipment are located at 933 Water St. Supplies consist of sand bags, shovels, sand for the sand bags, chain saws, flash lights,
	(A or M only)	A or M only)	M	The sponsor does not maintain an adequate supply of flood fighting materials as part of their preparedness activities.	barriers, a grip hoist, and other various flood fighting supplies.
3.	Flood Preparedness and Training (A or M only)	A	A	Sponsor has a written system-specific flood response plan and a solid understanding of how to operate, maintain, and staff the FDR system during a flood. Sponsor maintains a list of emergency contact information for appropriate personnel and other emergency response agencies.	Annual flood fighting training program conducted by the CA Department of Water Resources at the Napa Sheriff's Department each fall.
			M	The sponsor maintains a good working knowledge of flood response activities, but documentation of system-specific emergency procedures and emergency contact personnel is insufficient or out of date.	

 $Key: \ A = Acceptable. \ M = Minimally \ Acceptable; \ Maintenance \ is \ required. \ U = Unacceptable. \ N/A = Not \ Applicable. \ FDR = Flood \ Damage \ Reduction$



For use during Initial and Continuing Eligibility Inspections of levee segments / systems

Rated Item	Rating		Rating Guidelines	Location/Remarks/Recommendations
Unwanted Vegetation Growth ¹	A	A	The levee has little or no unwanted vegetation (trees, bush, or undesirable weeds), except for vegetation that is properly contained and/or situated on overbuilt sections, such that the mandatory 3-foot root-free zone is preserved around the levee profile. The levee has been recently mowed. The vegetation-free zone extends 15 feet from both the landside and riverside toes of the levee to the centerline of the tree. If the levee access easement doesn't extend to the described limits, then the vegetation-free zone must be maintained to the easement limits. Reference EM 1110-2-301 or Corps policy for regional vegetation variance.	Plantings that were observed on the PI were part of the original construction contract of the levee and have minimal risk the integrity of the levee.
		М	Minimal vegetation growth (brush, weeds, or trees 2 inches in diameter or smaller) is present within the zones described above. This vegetation must be removed but does not currently threaten the operation or integrity of the levee.	
		U	Significant vegetation growth (brush, weeds, or any trees greater than 2 inches in diameter) is present within the zones described above and must to be removed to reestablish or ascertain levee integrity.	
2. Sod Cover	NA	A	There is good coverage of sod over the levee.	
		М	Approximately 25% of the sod cover is missing or damaged over a significant portion or over significant portions of the levee embankment. This may be the result of over-grazing or feeding on the levee, unauthorized vehicular traffic, chemical or insect problems, or burning during inappropriate seasons.	
		U	Over 50% of the sod cover is missing or damaged over a significant portion or portions of the levee embankment.	
		N/A	Surface protection is provided by other means.	
3. Encroachments	A	A	No trash, debris, unauthorized farming activity, structures, excavations, or other obstructions present within the easement area. Encroachments have been previously reviewed by the Corps, and it was determined that they do not diminish proper functioning of the levee.	NLT1_2020_a_0001: Station_1 NA: Upstream end of levee segment.: No action required at this time. (A)
		М	Trash, debris, unauthorized farming activity, structures, excavations, or other obstructions present, or inappropriate activities noted that should be corrected but will not inhibit operations and maintenance or emergency operations. Encroachments have not been reviewed by the Corps.	
		U	Unauthorized encroachments or inappropriate activities noted are likely to inhibit operations and maintenance, emergency operations, or negatively impact the integrity of the levee.	
4. Closure Structures (Stop Log, Earthen Closures, Gates, or Sandbag	NA	A	Closure structure in good repair. Placing equipment, stoplogs, and other materials are readily available at all times. Components are clearly marked and installation instructions/procedures readily available. Trial erections have been accomplished in accordance with the O&M Manual.	

Key: A = Acceptable. M = Minimally Acceptable; Maintenance is required. U = Unacceptable. N/A = Not Applicable. FDR = Flood Damage Reduction



For use during Initial and Continuing Eligibility Inspections of levee segments / systems

Rated Item	Rating		Rating Guidelines	Location/Remarks/Recommendations
Closures) (A or U only)		U	Any of the following issues is cause for this rating: Closure structure in poor condition. Parts missing or corroded. Placing equipment may not be available within the anticipated warning time. The storage vaults cannot be opened during the time of inspection. Components of closure are not clearly marked and installation instructions/ procedures are not readily available. Trial erections have not been accomplished in accordance with the O&M Manual.	
		N/A	There are no closure structures along this component of the FDR segment / system.	
5. Slope Stability	A	A	No slides, sloughs, tension cracking, slope depressions, or bulges are present.	No slides, bulges or cracking observed during the PI.
		M	Minor slope stability problems that do not pose an immediate threat to the levee embankment.	
		U	Major slope stability problems (ex. deep seated sliding) identified that must be repaired to reestablish the integrity of the levee embankment.	
6. Erosion/ Bank Caving	A	A	No erosion or bank caving is observed on the landward or riverward sides of the levee that might endanger its stability.	NLT1_2020_a_0002: Station_1 NA: Station_2 NA: Drop in crown elevation for the last 200 feet.: Monitor. (A)
		M	There are areas where minor erosion is occurring or has occurred on or near the levee embankment, but levee integrity is not threatened.	
		U	Erosion or caving is occurring or has occurred that threatens the stability and integrity of the levee. The erosion or caving has progressed into the levee section or into the extended footprint of the levee foundation and has compromised the levee foundation stability.	
7. Settlement ²	A	A	No observed depressions in crown. Records exist and indicate no unexplained historical changes.	No settlements were observed during the PI.
		M	Minor irregularities that do not threaten integrity of levee. Records are incomplete or inclusive.	
		U	Obvious variations in elevation over significant reaches. No records exist or records indicate that design elevation is compromised.	
8. Depressions/ Rutting	A	A	There are scattered, shallow ruts, pot holes, or other depressions on the levee that are unrelated to levee settlement. The levee crown, embankments, and access road crowns are well established and drain properly without any ponded water.	No rutting/depressions were observed during PI.
		M	There are some infrequent minor depressions less than 6 inches deep in the levee crown, embankment, or access roads that will pond water.	
		U	There are depressions greater than 6 inches deep that will pond water.	
9. Cracking	A	A	Minor longitudinal, transverse, or desiccation cracks with no vertical movement along the crack. No cracks extend continuously through the levee crest.	No cracking was observed during PI.
		M	Longitudinal and/or transverse cracks up to 6 inches in depth with no vertical movement along the crack. No cracks extend continuously through the levee crest. Longitudinal cracks are no longer than the height of the levee.	

 $Key: \ A = Acceptable. \ M = Minimally \ Acceptable; \ Maintenance \ is \ required. \ U = Unacceptable. \ N/A = Not \ Applicable. \ FDR = Flood \ Damage \ Reduction$



For use during Initial and Continuing Eligibility Inspections of levee segments / systems

Rated Item	Rating		Rating Guidelines	Location/Remarks/Recommendations
		U	Cracks exceed 6 inches in depth. Longitudinal cracks are longer than the height of the levee and/or exhibit vertical movement along the crack. Transverse cracks extend through the entire levee width.	
10. Animal Control	A	A	Continuous animal burrow control program in place that includes the elimination of active burrowing and the filling in of existing burrows.	No animal burrows were observed during the PI.
		M	The existing animal burrow control program needs to be improved. Several burrows are present which may lead to seepage or slope stability problems, and they require immediate attention.	
		U	Animal burrow control program is not effective or is nonexistent. Significant maintenance is required to fill existing burrows, and the levee will not provide reliable flood protection until this maintenance is complete.	
11. Culverts/ Discharge Pipes³ (This item includes both concrete and corrugated metal pipes.)	NA	A	There are no breaks, holes, cracks in the discharge pipes/ culverts that would result in significant water leakage. The pipe shape is still essentially circular. All joints appear to be closed and the soil tight. Corrugated metal pipes, if present, are in good condition with 100% of the original coating still in place (either asphalt or galvanizing) or have been relined with appropriate material, which is still in good condition. Condition of pipes has been verified using television camera video taping or visual inspection methods within the past five years, and the report for every pipe is available for review by the inspector.	
		M	There are a small number of corrosion pinholes or cracks that could leak water and need to be repaired, but the entire length of pipe is still structurally sound and is not in danger of collapsing. Pipe shape may be ovalized in some locations but does not appear to be approaching a curvature reversal. A limited number of joints may have opened and soil loss may be beginning. Any open joints should be repaired prior to the next inspection. Corrugated metal pipes, if present, may be showing corrosion and pinholes but there are no areas with total section loss. Condition of pipes has been verified using television camera video taping or visual inspection methods within the past five years, and the report for every pipe is available for review by the inspector.	
		U	Culvert has deterioration and/or has significant leakage; it is in danger of collapsing or as already begun to collapse. Corrugated metal pipes have suffered 100% section loss in the invert. HOWEVER: Even if pipes appear to be in good condition, as judged by an external visual inspection, an Unacceptable Rating will be assigned if the condition of pipes has not been verified using television camera video taping or visual inspection methods within the past five years, and reports for all pipes are not available for review by the inspector.	
		N/A	There are no discharge pipes/ culverts.	
12. Riprap Revetments &	NA	A	No riprap displacement or stone degradation that could pose an immediate threat to the integrity of channel bank. Riprap intact with no woody vegetation present.	

 $Key: \ A = Acceptable. \ M = Minimally \ Acceptable; \ Maintenance \ is \ required. \ U = Unacceptable. \ N/A = Not \ Applicable. \ FDR = Flood \ Damage \ Reduction$



For use during Initial and Continuing Eligibility Inspections of levee segments / systems

Rated Item	Rating		Rating Guidelines	Location/Remarks/Recommendations	
Bank Protection			Minor riprap displacement or stone degradation that could pose an immediate threat to the integrity of the channel bank. Unwanted vegetation must be cleared or sprayed with an appropriate herbicide.		
			Significant riprap displacement, exposure of bedding, or stone degradation observed. Scour activity is undercutting banks, eroding embankments, or impairing channel flows by causing turbulence or shoaling. Rock protection is hidden by dense brush, trees, or grasses.		
			There is no riprap protecting this feature of the segment / system, or riprap is discussed in another section.		
13. Revetments other than Riprap	NA	A	Existing revetment protection is properly maintained, undamaged, and clearly visible.		
			Minor revetment displacement or deterioration that does not pose an immediate threat to the integrity of the levee. Unwanted vegetation must be cleared or sprayed with an appropriate herbicide.		
			Significant revetment displacement, deterioration, or exposure of bedding observed. Scour activity is undercutting banks, eroding embankments, or impairing channel flows by causing turbulence or shoaling. Revetment protection is hidden by dense brush and trees.		
		N/A	There are no such revetments protecting this feature of the segment / system.		
14. Underseepage Relief Wells/ Toe Drainage Systems	NA		Toe drainage systems and pressure relief wells necessary for maintaining FDR segment / system stability during high water functioned properly during the last flood event and no sediment is observed in horizontal system (if applicable). Nothing is observed which would indicate that the drainage systems won't function properly during the next flood, and maintenance records indicate regular cleaning. Wells have been pumped tested within the past 5 years and documentation is provided.		
			Toe drainage systems or pressure relief wells are damaged and may become clogged if they are not repaired. Maintenance records are incomplete or indicate irregular cleaning and pump testing.		
		U	Toe drainage systems or pressure relief wells necessary for maintaining FDR segment / system stability during flood events have fallen into disrepair or have become clogged. No maintenance records. No documentation of the required pump testing.		
		N/A	There are no relief wells/ toe drainage systems along this component of the FDR segment / system.		
15. Seepage	A	A	No evidence or history of unrepaired seepage, saturated areas, or boils.	No observations of seepage, boils or saturated areas were	
		М	Evidence or history of minor unrepaired seepage or small saturated areas at or beyond the landside toe but not on the landward slope of levee. No evidence of soil transport.	observed during the PI.	
		U	Evidence or history of active seepage, extensive saturated areas, or boils.		

Key: A = Acceptable. M = Minimally Acceptable; Maintenance is required. U = Unacceptable. N/A = Not Applicable. FDR = Flood Damage Reduction



For use during Initial and Continuing Eligibility Inspections of levee segments / systems

Key: A = Acceptable. M = Minimally Acceptable; Maintenance is required. U = Unacceptable. N/A = Not Applicable. FDR = Flood Damage Reduction



¹ If there is significant growth on the levee that inhibits the inspection of animal burrows or other items, the inspection should be ended until this item is corrected.

² Detailed survey elevations are normally required during Periodic Inspections, and whenever there are obvious visual settlements.

³ The decision on whether or not USACE inspectors should enter a pipe to perform a detailed inspection must be made at the USACE District level. This decision should be made in conjunction with the District Safety Office, as pipes may be considered confined spaces. This decision should consider the age of the pipe, the diameter of the pipe, the apparent condition of the pipe, and the length of the pipe. If a pipe is entered for the purposes of inspection, the inspector should record observations with a video camera in order that the condition of the entire pipe, including all joints, can later be assessed. Additionally, the video record provides a baseline to which future inspections can be compared.

For use during Initial and Continuing Eligibility Inspections of levee segments / systems



Inspect ID: NLT1_2020_a_0001 **Title:** USACE_CESPN_NLT1_2020_a_0001_1.jpg **Rated Item:** 3. Encroachments **Caption:** Rating: Acceptable; Remarks: Upstream end of levee segment.; Action: No action required at this time.



Inspect ID: NLT1_2020_a_0002 Title: USACE_CESPN_NLT1_2020_a_0002_1.jpg Rated Item: 6. Erosion/ Bank Caving Caption: Rating: Acceptable; Remarks: Drop in crown elevation for the last 200 feet.; Action: Monitor.



For use during Initial and Continuing Eligibility Inspections of levee segments / systems

2020/07/22 03:44	Inspect ID: NLT1_2020_a_0002 Title: USACE_CESPN_NLT1_2020_a_0002_2.jpg Rated Item: 6. Erosion/ Bank Caving Caption: Rating: Acceptable; Remarks: Drop in crown elevation for the last 200 feet.; Action: Monitor.





2020 Levee Inspection

Napa River above Tulocay Creek, California Pg. 1 of 1 Bank: Left

Legend

Point Features Rating:

- Unacceptable
- Minimally Acceptable
- Acceptable
- N/A

Line Features Rating:

- Unacceptable
- Minimally Acceptable
- Acceptable
- Centerline

Appendix C

2014 Geotechnical Design Documentation Report

DRAFT - Not included due to size

Appendix D Napa River H&H Memo For Record

Draft - Not included due to size

Appendix E

District Quality Control Document

Napa River, Left bank above Tulocay Creek Periodic Inspection Report No. 1 - District Quality Control							
	Reviewer Designer	Yvonne Palmer, PE Seth Esisele					
Cmt No.	Section	Comment	Review Date	Response	Backcheck Date		
1	1.1	Use full levee name with caps	11/18/2020	concur	11/20/2020		
2	1.2	Use same description as the other projects	11/18/2020	concur	11/20/2020		
3	3.1	Elevations on dwgs are in NGVD29	11/18/2020	concur	11/20/2020		
4	3.1	Add average height of levee	11/18/2020	concur	11/20/2020		
5	3.1	use upstream/downstream instead of north/south	11/18/2020	concur	11/20/2020		
6	Cost	Remove contract number	11/18/2020	concur	11/20/2020		
7	pg 8	Change map to the new one in other reports	11/18/2020	concur	11/20/2020		
8	Pg 9	new levee raise is not pertinent to this report	11/18/2020	concur	11/20/2020		
9	Fig 3-2	Remove or clear up the text	11/18/2020	concur	11/20/2020		
10	pg 11	Add description for typical levee section	11/18/2020	concur	11/20/2020		
11	5.3	Encroachments: This is the downstream end, not upstream	11/18/2020	concur	11/20/2020		
12	Table 6-1	Title should be embankments	11/18/2020	concur	11/20/2020		

ITR Review Comments - all concur

NAPA RIVER LEFT BANK ABOVE TULOCAY CREEK LEVEE SYSTEM

NAPA RIVER/NAPA CREEK FLOOD PROTECTION PROJECT NAPA, CALIFORNIA NLD SYSTEM ID NO. 5305000080; SEGMENT ID NO. 5304000080

PERIODIC INSPECTION REPORT NO. 1

SEPTEMBER 2020





